

Project of common interest:

7.1.3 - SGC

#### Type of project

Gas compressor station,  
Gas pipeline

#### Project promoters

Trans Adriatic Pipeline A.G.  
for TAP Pipeline

DESFA S.A. for the metering and regulating  
station compressor station at Nea

Messimvria

<https://www.tap-ag.com/>

#### Planned date of commissioning

Tap pipeline : 2020  
Metering/regulating station  
2019  
Compressor station 2022

## 02 Implementation Plan - for publication For Project of Common Interest:

**7.1.3 Gas pipeline from Greece to Italy via Albania and the Adriatic Sea [currently known as “Trans-Adriatic Pipeline” (TAP)] including metering and regulating station and compressor station at Nea Messimvria**

### 1. Introductory information

**Priority corridor:** Southern Gas Corridor

**Current implementation status:** TAP Pipeline: Under construction

Metering and Regulating station: FEED phase

Compressor station: Planning

### 2. Timeline of the implementation plan

#### 2.1. Estimative timeline for the completion of feasibility and design studies for the project

Project stage	Start date	(Expected) end date
Feasibility study	01/01/2003	01/01/2005
Front End Engineering Design study	01/01/2008	01/03/2013

#### 2.2. Estimative timeline for obtaining the approval by the national regulatory authority and the Final Investment Decision

Project stage	Date of request	(Expected) date of decision
Approval by the NRA	NO DATA	NO DATA
CBCA (where applicable)	NO DATA	NO DATA
Exemption request/decision (where applicable)	29/08/2011	16/05/2013
Final Investment Decision	NO DATA	17/12/2013

#### 2.3. Estimative permit granting schedule<sup>1</sup> - not defined yet

Date of request	(Expected) date of decision
01/09/2011	NO DATA

<sup>1</sup>This schedule should be in line with the permit granting schedule required by Article 10 4(b), where available. According to this Article, a permit granting schedule will have to be drawn up by the competent authority in close cooperation with the project promoter and other authorities concerned.

#### 2.4. Estimative timeline for construction and commissioning

Activities	(Expected) start date	(Expected) end date
Construction	01/05/2016	01/12/2019
Commissioning date	Tap pipeline : 2020 Metering/regulating station 2019	