



Project of common interest:

6.5.1 - NSI East Gas

Type of project
LNG

Project promoters
LNG Hrvatska d.o.o.
Plinacro d.o.o.

Planned date of commissioning
Pipeline : 2019
LNG : 2019

02 Implementation Plan - for publication For Project of Common Interest:

6.5.1 Development of a LNG terminal in Krk (HR) up to 2.6 bcm/a– Phase I and connecting pipeline Omišalj – Zlobin (HR)

1. Introductory information

Priority corridor: North-South gas interconnections in Central Eastern and South Eastern Europe

Current implementation status: Permitting

2. Timeline of the implementation plan

2.1. Estimative timeline for the completion of feasibility and design studies for the project

Project stage	Start date	(Expected) end date
Feasibility study	LNG: 01/07/2012 Pipeline: 01/06/2016	LNG: 31/01/2014 Pipeline: 01/10/2016
Front End Engineering Design study	28/03/2017	10/12/2017

2.2. Estimative timeline for obtaining the approval by the national regulatory authority and the Final Investment Decision

Project stage	Date of request	(Expected) date of decision
Approval by the NRA	20/03/2017	31/03/2017
CBCA (where applicable)	NO DATA	LNG: 12/10/2016 Pipeline: 10/04/2017
Exemption request/decision (where applicable)	NO DATA	NO DATA
Final Investment Decision	LNG: 09/07/2016 Pipeline: 14/10/2016	LNG: 30/06/2018 Pipeline: 30/06/2018

2.3. Estimative permit granting schedule¹ - not defined yet

Date of request	(Expected) date of decision
01/04/2017	LNG: 30/06/2018 Pipeline: 30/04/2018

¹This schedule should be in line with the permit granting schedule required by Article 10 4(b), where available. According to this Article, a permit granting schedule will have to be drawn up by the competent authority in close cooperation with the project promoter and other authorities concerned.

2.4. Estimative timeline for construction and commissioning

Activities	(Expected) start date	(Expected) end date
Construction	30/06/2018	01/11/2019
Commissioning date	Pipeline : 2019 LNG : 2019	