



Project of common interest:

1.10.1 - NSOG

**Type of project**  
Electricity line

**Project promoters**  
Statnett SF (NO)

National Grid Interconnector Holdings  
Limited (UK)  
www.northsealink.com

**Planned date of commissioning**  
2021

## 02 Implementation Plan - for publication For Project of Common Interest:

### 1.10.1 Interconnection between Blythe (UK) and Kvilldal (NO) [currently known as "North Sea Link"]

#### 1. Introductory information

**Priority corridor:** Northern Seas offshore grid

**Current implementation status:** Under construction

#### 2. Timeline of the implementation plan

##### 2.1. Estimative timeline for the completion of feasibility and design studies for the project

Project stage	Start date	(Expected) end date
Feasibility study	NO DATA	NO DATA
Front End Engineering Design study	Already completed	Already completed

##### 2.2. Estimative timeline for obtaining the approval by the national regulatory authority and the Final Investment Decision

Project stage	Date of request	(Expected) date of decision
Approval by the NRA	UK interconnector licence application 22/04/2013	UK Licence granted: 20/06/2013 NO Interconnector granted: 13/10/2014 UK cap and floor regim IPA decision: 12/03/2015
CBCA (where applicable)	NO DATA	NO DATA
Exemption request/decision (where applicable)	NO DATA	NO DATA
Final Investment Decision	NO DATA	26/03/2015

##### 2.3. Estimative permit granting schedule<sup>1</sup> - not defined yet

Date of request	(Expected) date of decision
NO DATA	NO DATA

<sup>1</sup>This schedule should be in line with the permit granting schedule required by Article 10 4(b), where available. According to this Article, a permit granting schedule will have to be drawn up by the competent authority in close cooperation with the project promoter and other authorities concerned.

##### 2.4. Estimative timeline for construction and commissioning

Activities	(Expected) start date	(Expected) end date
Construction	NO DATA	NO DATA
Commissioning date	2021	