



Project of common interest:

1.7.3 - NSOG

Type of project
Electricity line

Project promoters
ElecLink Limited

Planned date of
commissioning
2019

02 Implementation Plan - for publication For Project of Common Interest:

1.7.3 France — United Kingdom interconnection between Coquelles (FR) and Folkestone (UK) [currently known as "ElecLink" project]

1. Introductory information

Priority corridor: Northern Seas offshore grid

Current implementation status: Under construction

2. Timeline of the implementation plan: Valid as of January 31st, 2017

2.1. Estimative timeline for the completion of feasibility and design studies for the project

Project stage	Start date	(Expected) end date
Feasibility study	NO DATA	NO DATA
Front End Engineering Design study	NO DATA	NO DATA

2.2. Estimative timeline for obtaining the approval by the national regulatory authority and the Final Investment Decision

Project stage	Date of request	(Expected) date of decision
Approval by the NRA	24/02/2014	30/06/2015
CBCA (where applicable)	NO DATA	NO DATA
Exemption request/decision (where applicable)	9/2013	9/2014
Final Investment Decision	30/09/2015	30/09/2015

2.3. Estimative permit granting schedule¹ - not defined yet

Date of request	(Expected) date of decision
NO DATA	NO DATA

¹This schedule should be in line with the permit granting schedule required by Article 10 4(b), where available. According to this Article, a permit granting schedule will have to be drawn up by the competent authority in close cooperation with the project promoter and other authorities concerned.

2.4. Estimative timeline for construction and commissioning

Activities	(Expected) start date	(Expected) end date
Construction	11/2016	NO DATA
Commissioning date		12/2019