



Project of common interest:

3.11.3 - NSI East Electricity

## 02 Implementation Plan - for publication For Project of Common Interest:

### 3.11.3 Internal line between Prestice and Kocin (CZ)

**Type of project**  
Electricity line

**Project promoters**  
ČEPS  
a.s. (CZ)

**Planned date of commissioning**  
2028

#### 1. Introductory information

**Priority corridor:** North-South electricity interconnections in Central Eastern and South Eastern Europe

**Current implementation status:** Permitting

#### 2. Timeline of the implementation plan: Valid as of January 31st, 2017

##### 2.1. Estimative timeline for the completion of feasibility and design studies for the project

Project stage	Start date	(Expected) end date
Feasibility study	07/2009	11/2009
Front End Engineering Design study	11/2009	10/2010

##### 2.2. Estimative timeline for obtaining the approval by the national regulatory authority and the Final Investment Decision

Project stage	Date of request	(Expected) date of decision
Approval by the NRA	25/05/2012	28/12/2012
CBCA (where applicable)	Not applicable	Not applicable
Exemption request/decision (where applicable)	Not applicable	Not applicable
Final Investment Decision	24/12/2014	30/06/2015

##### 2.3. Estimative permit granting schedule<sup>1</sup> - not defined yet

Date of request	(Expected) date of decision
07/2016	04/2018

<sup>1</sup>This schedule should be in line with the permit granting schedule required by Article 10 4(b), where available. According to this Article, a permit granting schedule will have to be drawn up by the competent authority in close cooperation with the project promoter and other authorities concerned.

##### 2.4. Estimative timeline for construction and commissioning

Activities	(Expected) start date	(Expected) end date
Construction	01/2026	11/2028
Commissioning date		11/2028