



Project of common interest:

1.1.1 - NSOG

## 02 Implementation Plan - for publication For Project of Common Interest:

### 1.1.1 Interconnection between Herdersbrug (BE) and the vicinity of Richborough (UK)

#### Type of project

Electricity line

#### Project promoters

Elia System Operator SA

www.elia.be

National Grid

Interconnector Holdings

Limited

www.nationalgrid.com

http://www.nemo-

link.com/

#### Planned date of

commissioning

2019

### 1. Introductory information

**Priority corridor:** Northern Seas offshore grid

**Current implementation status:** Under construction

### 2. Timeline of the implementation plan: Valid as of January 31st, 2017

#### 2.1. Estimative timeline for the completion of feasibility and design studies for the project

Project stage	Start date	(Expected) end date
Feasibility study	Already completed	Already completed
Front End Engineering Design study	Already completed	Already completed

#### 2.2. Estimative timeline for obtaining the approval by the national regulatory authority and the Final Investment Decision

Project stage	Date of request	(Expected) date of decision
Approval by the NRA	NO DATA	NO DATA
CBCA (where applicable)	Not applicable	Not applicable
Exemption request/decision (where applicable)	Not applicable	Not applicable
Final Investment Decision	27/02/2015	27/02/2015

#### 2.3. Estimative permit granting schedule<sup>1</sup> - not defined yet

Date of request	(Expected) date of decision
01/03/2015	28/01/2017

<sup>1</sup>This schedule should be in line with the permit granting schedule required by Article 10 4(b), where available. According to this Article, a permit granting schedule will have to be drawn up by the competent authority in close cooperation with the project promoter and other authorities concerned.

#### 2.4. Estimative timeline for construction and commissioning

Activities	(Expected) start date	(Expected) end date
Construction	09/09/2015	31/10/2018
Commissioning date	1/2019	