



Project of common interest:

2.28.3 - NSI West Electricity

Type of project
Hydro-pumped storage

Project promoters
NO DATA

Planned date of
commissioning
2027

02 Implementation Plan - for publication For Project of Common Interest:

2.28.3 Hydro-pumped electricity storage Girones & Raimats (ES)

1. Introductory information

Priority corridor: North-South electricity interconnections in Western Europe

Current implementation status: Under consideration

2. Timeline of the implementation plan

2.1. Estimative timeline for the completion of feasibility and design studies for the project

Project stage	Start date	(Expected) end date
Feasibility study	01/01/2009	01/01/2026
Front End Engineering Design study	23/04/2015	01/01/2026

2.2. Estimative timeline for obtaining the approval by the national regulatory authority and the Final Investment Decision

Project stage	Date of request	(Expected) date of decision
Approval by the NRA	21/12/2016	NO DATA
CBCA (where applicable)	NO DATA	NO DATA
Exemption request/decision (where applicable)	NO DATA	NO DATA
Final Investment Decision	NO DATA	01/01/2021

2.3. Estimative permit granting schedule¹ - not defined yet

Date of request	(Expected) date of decision
13/12/2012	NO DATA

¹This schedule should be in line with the permit granting schedule required by Article 10 4(b), where available. According to this Article, a permit granting schedule will have to be drawn up by the competent authority in close cooperation with the project promoter and other authorities concerned.

2.4. Estimative timeline for construction and commissioning

Activities	(Expected) start date	(Expected) end date
Construction	01/01/2021	01/01/2026
Commissioning date		01/01/2027