

EC / ACER / ENTSOE 3-year work plan ELECTRICITY
29 February 2012

Deliverable	Scoping Phase		ACER FG draft		ENTSO-E code drafting		ACER evaluation	Comitology	2011				2012				2013				2014						
	Start	End	Start	End	Start	End			Start	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4		
Products/legislation relevant for effective implementation of the IEM																											
FG on capacity allocation and congestion management			Q1/11	Q2/11																							
NC on capacity allocation and congestion management ¹					Q3/11	Q3/12	Q4/12	Q1/13																			
NC on forward markets					Q4/12	Q3/13	Q4/13	Q1/14																			
Regional progress, setup and testing (incl. AESAG process and Regional Initiatives Work Program)																											
EC comitology guideline on governance ³								Q2/12																			
FG on grid connection ⁴			Q2/11	Q2/11																							
NC on grid connection ⁵					Q3/11	Q2/12	Q3/12	Q4/12																			
NC on DSO and industrial load connection					Q1/12	Q4/12	Q1/13	Q2/13																			
FG on system operation ⁶			Q2/11	Q4/11																							
NC on operational security					Q1/12	Q4/12	Q1/13	Q2/13																			
NC on operational planning and scheduling					Q2/12	Q1/13	Q2/13	Q3/13																			
NC on load-frequency control and reserves					Q3/12	Q2/13	Q3/13	Q4/13																			
NC on operational training																											
NC on requirements and operational procedures in emergency																											
FG on balancing	Q3/11	Q4/11	Q1/12	Q3/12																							
NC on balancing ⁷					Q4/12	Q3/13	Q4/13	Q1/14																			
EC comitology guideline on transparency								Q2/12																			
FG on Third Party Access	Q3/12	Q4/12	Q1/13	Q2/13																							
NC on third party access																											
NC on data exchange and settlement																											
Possible Guidelines/FG on incentives to TSOs to increase cross-border	Q3/11	Q1/12																									
Possible Guidelines on investment incentives to TSOs	Q3/11	Q1/12																									
EC Comitology Guideline on tariffs	Q3/11	Q1/12																									

LEGEND

FG Framework Guideline
 NC Network Code

COMMENTS

- CACM NC includes Capacity Calculation, Intraday Platform and Day Ahead issues; beginning of formal 12 months NC period started with within Q3/11
- ³ Approved guidelines will be available on the end of Q3/12
- ⁴ Unofficial work of ERGEG, then shortened 3 months by ACER
- ⁵ Parallel FG/NC work is a (well reasoned) exception.
- ⁶ FG on SO starts in late Q2/11 and will be completed in the beginning of Q4/11; All NCs include information exchange
- ⁷ ID NCs will be accomplished and after the start of NC on load-frequency control and reserves

Other Deliverables currently particularly uncertain or perceived as lower priority																								
Deliverable	ACER FG draft		ENTSO-E code drafting		ACER evaluation	Comitology	2011				2012				2013				2014					
	Start	End	Start	End			Start	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	
NC on connection procedures																								
NC on HVDC connection																								
FG on energy efficiency regarding networks																								
NC on energy efficiency regarding networks																								

LEGEND

FG Framework Guideline
 NC Network Code

